

42	<u>North East of Bait Shop</u>		
43	Storm Infrastructure Rework - Not Required		
44	Undercuts - Complete	N/A	N/A
45	Contractor Remobilization	Wednesday, June 24, 2026	Wednesday, June 24, 2026
46	Regrade Existing Subgrade	Thursday, June 25, 2026	Friday, June 26, 2026
47	Concrete Curb	Monday, June 29, 2026	Thursday, July 2, 2026
48	Concrete Abutment	Monday, June 29, 2026	Tuesday, June 30, 2026
49	Concrete Sidewalk	Wednesday, July 1, 2026	Friday, July 10, 2026
53			
54	<u>North West of Bait Shop</u>		
55	Storm Structure Procurement - Tentative	Wednesday, June 17, 2026	Wednesday, July 8, 2026
56	Storm Infrastructure Rework	Thursday, July 9, 2026	Thursday, July 16, 2026