

Wauconda Park District
Bangs Lake Project
Two Week Look Ahead Schedule
May 6, 2026

| Item | Task Name | Start Date | Completion Date |
|------|---|---------------------------|---------------------------|
| 18 | Design & Permit Open Items | | |
| 19 | Building Permit - Resubmit | Tuesday, April 28, 2026 | |
| 20 | Concrete Boardwalk Mock Up | Tuesday, May 12, 2026 | Wednesday, May 13, 2026 |
| 21 | Owner Integration Items | | |
| 22 | Kayak Launch Delivery | Friday, May 15, 2026 | |
| 23 | Icon Shelter Ships | Friday, May 15, 2026 | |
| 24 | Bangs Lake | | |
| 25 | Area 1 - L3.0 | | |
| 26 | Rasch - Dewatering Cofferdam Area | Tuesday, April 28, 2026 | Wednesday, April 29, 2026 |
| 27 | DK & Rasch- Prep Boat Launch | Wednesday, April 29, 2026 | Wednesday, April 29, 2026 |
| 28 | TSC to Witness Stone Compaction & Pour | Wednesday, April 29, 2026 | Friday, May 1, 2026 |
| 29 | Stone and Pour Boat Launch | Thursday, April 30, 2026 | Monday, May 4, 2026 |
| 30 | Remove Condensing Unit | Friday, May 1, 2026 | Monday, May 4, 2026 |
| 31 | Rasch - Cure Before Placing Water Back | Tuesday, May 5, 2026 | Friday, May 8, 2026 |
| 32 | Riprap Around Boat Launch | Thursday, May 7, 2026 | Friday, May 8, 2026 |
| 33 | Remove Cofferdam | Friday, May 8, 2026 | Monday, May 11, 2026 |
| 34 | Grade Decorative Concrete Mock Up | Friday, May 8, 2026 | Friday, May 8, 2026 |
| 35 | Form and Pour Mock Up | Monday, May 11, 2026 | Tuesday, May 12, 2026 |
| 36 | NE Storm Line | Monday, May 11, 2026 | Tuesday, May 12, 2026 |
| 37 | Tree Removal | Tuesday, May 12, 2026 | Tuesday, May 12, 2026 |
| 38 | Install Electrical Meter Socket and Pull Cables | Tuesday, May 12, 2026 | Wednesday, May 13, 2026 |
| 39 | Review Mock Up | Wednesday, May 13, 2026 | Wednesday, May 13, 2026 |
| 40 | Grading for the Abutments | Wednesday, May 13, 2026 | Wednesday, May 13, 2026 |
| 41 | Prep and Pour Abutments | Thursday, May 14, 2026 | Monday, May 18, 2026 |
| 42 | Excavate / Grade-Concrete work around Bait Shop | Thursday, May 14, 2026 | Wednesday, May 20, 2026 |
| 43 | Tie in Electrical Lines | Monday, May 18, 2026 | Monday, May 18, 2026 |
| 44 | Prep and Pour Retaining wall | Tuesday, May 19, 2026 | Wednesday, May 20, 2026 |
| 45 | Install Water Lines | Thursday, May 21, 2026 | Monday, June 1, 2026 |
| 46 | Prep and Pour Decorative Concrete Boardwalk | Thursday, May 21, 2026 | Wednesday, May 27, 2026 |
| 47 | Install Kayak /Canoe Launch | Thursday, May 21, 2026 | Monday, May 25, 2026 |
| 48 | Outstone Cropping | Tuesday, May 26, 2026 | Wednesday, May 27, 2026 |
| 49 | NE Landscape | Thursday, May 28, 2026 | Monday, June 1, 2026 |
| 50 | Prep and Pour Curbs around bait shop | Thursday, May 28, 2026 | Wednesday, June 3, 2026 |
| 51 | Asphalt - Subgrade | Monday, June 1, 2026 | Wednesday, June 3, 2026 |
| 52 | Asphalt Binder | Thursday, June 4, 2026 | Thursday, June 4, 2026 |
| 53 | Asphalt Surface | Friday, June 5, 2026 | Friday, June 5, 2026 |
| 54 | Install Fencing | Monday, June 8, 2026 | Tuesday, June 9, 2026 |
| 55 | Striping | Monday, June 8, 2026 | Monday, June 8, 2026 |
| 56 | Punch List | Monday, June 8, 2026 | Wednesday, June 10, 2026 |
| 57 | Turn Over | Wednesday, June 10, 2026 | Wednesday, June 10, 2026 |
| 58 | Prep and Pour Sidewalk around bait shop | Thursday, June 4, 2026 | Tuesday, June 9, 2026 |
| | | | |
| | | | |
| | | | |